

## Standard Offer Program 2025 Field Data Collection Form

**Multiple Measures** 

Residential Hard-to-Reach

Date:

Project Sponsor: Phone:

Customer Name & Email Address:

Service Address: ESI ID #:

Meter #:

**Home Phone:** 

**Cell Phone:** 

Building Type: Single-Family Mobile Home Duplex Multi-Family: Upper Lower Middle

Number of Stories: Sq. Ft. of Conditioned Space: Gas appliances: Y N

Number of Bedrooms: Number of Occupants:

Home Heating Type: Gas/Propane Electric Resistance Heat Pump Space Heating

Home Cooling Type: Central AC Window Units: Evaporative cooling
Water Heating Type: Electric Gas Heat Pump Water Heater

Duct and air leakage testing should **not** be conducted in homes where either evidence of asbestos, mold and/or other potentially hazardous material is present or suspected due to the age of the home. Blower door depressurization tests are **prohibited** if there is risk of asbestos becoming airborne and being drawn into conditioned space.

Duct Sealing, Unit #1 Duct Sealing, Unit #2

Pre-retrofit CFM<sub>25</sub>: Post-retrofit CFM<sub>25</sub>: Pre-retrofit CFM<sub>25</sub>: Post-retrofit CFM<sub>25</sub>:

System cooling capacity TONS: System cooling capacity TONS:

Air handler location: Air handler location:

Floor Area:
Duct type:
Duct type:
Foundation Type:
Foundation Type:

Foundation Type: Foundation Type: # of Return Registers: # of Return Registers:

Duct leakage areas treated:(Check all that apply)

Registers Return Plenum Duct connections Registers Return Plenum Duct connections

Duct holes/tears Other: Duct holes/tears Other:

**Air Infiltration** 

Wind shielding: Well-shielded Normal Exposed Pre-retrofit CFM<sub>50</sub>: Post-retrofit CFM<sub>50</sub>:

Air infiltration measures installed: (Check all that apply)

Number of Plumbing penetrations: Door weatherstripping:

Kitchen Bathroom #3 Exterior door(s). # of doors: Attic access door

Bathroom #1 Utility Room Furnace closet door
Bathroom #2 Other: Water heater door

Caulking:

Windows. # of windows: Exterior door(s). # of doors:

Other areas. Describe:

Light switch/outlet gaskets. # of light switch gaskets: # of outlet gaskets:

Trim & Baseboards Other air sealing measures. Describe:

**Ceiling Insulation**Project Sponsor affirms an insulation installation certificate was permanently affixed near the attic opening

Insulation Type: None Cellulose Fiberglass Mineral fiber Rock wool batt

Square feet of ceiling to be insulated (above conditioned space): Insulation Condition: Good Fair Poor

Existing R-value: Existing insulation depth("): Number of bags installed:

Final R-value: Final insulation depth ("):

**Wall Insulation** Wall cavity size: 2x4 2x6 Base insulation R-value: Final R-value: Net wall area (gross wall area less window and door area), sq.ft.: Installed insulation type:

**Floor Insulation** 

Area above unconditioned space to be insulated, sq.ft.:

Home type: Site built Manufactured

Water Heating Measures (Electric Water Heating Only) **LEDs Low-Flow Showerheads** Total # of LEDs installed: Wattage of installed LEDs: # of showerheads: Flow rate (GPM): Lumen output of installed LEDs: Water Heater Tank Insulation Wattage of replaced lamp: # of water heaters treated: Water heater size (gal.): Rated lifetime of installed LEDs (hrs): Insulation R-value: Location(s) of installed LEDs: **Faucet Aerators** Kitchen Dining Rm # of aerators: Flow rate (GPM): Bath #1 Laundry Rm **Pipe Insulation** Bath #2 Other # of electric WH treated Insulation R-value: Living Rm Bedroom #2 Wrapped length (ft.): 6 ft. max. Bedroom #1 Bedroom #3 Pipe diameter: 1/2" 3/4" **ENERGY STAR® Windows** Solar Heat Gain Coefficient: U-Factor: Existing window type: Single pane Double pane Window orientation: (mark all that apply) Window area sq.ft: S or SW E or SE W or NW N or NE **ENERGY STAR® Air Purifiers** Clean Air Delivery Rate (CADR in cu ft/min): Quantity installed: **Advanced Power Strips (APS)** Home office System type: Home entertainment APS tier: 1 2 Quantity installed:

APS tier: 1

2

Quantity installed:

Notes: (Please note any other relevant details that may assist with validating reported installations)

Home office

Home entertainment

System type: